

155th Ham Lake

Dresel Contracting

Today's Date: 3/30/2020 Monday
(vertical red line)

Project Lead: Brad Mattson
Start Date: 4/6/2020 Monday

First Day of Week (Mon=2): 2

WBS	Tasks	Task Lead	Start	End	Duration (Days)	% Complete	Working Days	Days Complete	Days Remaining	06 - Apr - 20	13 - Apr - 20	20 - Apr - 20	27 - Apr - 20	04 - May - 20	11 - May - 20	18 - May - 20	25 - May - 20	01 - Jun - 20	08 - Jun - 20	15 - Jun - 20	22 - Jun - 20	29 - Jun - 20	06 - Jul - 20	13 - Jul - 20	20 - Jul - 20	27 - Jul - 20	03 - Aug - 20	10 - Aug - 20	17 - Aug - 20	24 - Aug - 20	31 - Aug - 20	07 - Sep - 20	14 - Sep - 20	21 - Sep - 20	28 - Sep - 20	05 - Oct - 20	12 - Oct - 20	19 - Oct - 20	26 - Oct - 20	02 - Nov - 20	09 - Nov - 20	16 - Nov - 20	23 - Nov - 20						
1	Task Category 1	John	4/06/20	6/01/20	57	0%	41	0	57																																								
1.1	Erosion control		4/06/20	5/31/20	56	0%	40	0	56																																								
1.2	Retaining wall removal		4/07/20	4/08/20	2	0%	2	0	2																																								
1.2.1	reclamation		4/07/20	4/08/20	2	0%	2	0	2																																								
1.2.2	mail boxes		4/06/20	4/06/20	1	0%	1	0	1																																								
1.3	muck		4/08/20	5/17/20	40	0%	28	0	40																																								
1.4	culverts		4/26/20	5/03/20	8	0%	5	0	8																																								
1.5	Ditching		4/15/20	5/17/20	33	0%	23	0	33																																								
1.6	Grading		4/15/20	5/17/20	33	0%	23	0	33																																								
1.6.1	Paving base		5/18/20	5/19/20	2	0%	2	0	2																																								
1.6.2	Restoration		5/21/20	5/25/20	5	0%	3	0	5																																								
1.6.3	pave wear		5/26/20	5/25/20	0	100%	-2	0	0																																								
1.7	Signs		5/28/20	5/28/20	1	0%	1	0	1																																								
1.8	Mailboxes		5/28/20	5/28/20	1	0%	1	0	1																																								
1.9	Retainingwall		5/26/20	5/28/20	3	0%	3	0	3																																								
1.9.1	Striping		5/29/20	5/29/20	1	0%	1	0	1																																								
1.9.2	Final clean up		5/28/20	6/01/20	5	0%	3	0	5																																								
1.10				1/00/00	1	0%	0	0	1																																								
1.11				1/00/00	1	0%	0	0	1																																								
1.12				1/00/00	1	0%	0	0	1																																								
1.13				1/00/00	1	0%	0	0	1																																								
1.13.1				1/00/00	1	0%	0	0	1																																								